

Questions & Answers

Questions:

I am asking for clarification as to whether there are metal studs and drywall at the perimeter / outside walls of Warehouse #100, Cage #101, Cage #102, Cage #130 and Cage #141. Looking at all building sections and the room finish schedule there are no indications. However, looking at the head and jamb details of the overhead doors, they indicate 2-1/2" metal studs and drywall. If so, how high does this wall go and does the drywall finish tape or fire-tape. The outside walls of the offices receive 3-5/8" metal studs and drywall up to approx. 9'-0".

Also do the metal trusses get wrapped in metal studs and drywall in the above noted areas?

Answer:

There are no furring finishes within the Warehouse space (100) of the MWCS floor plan on NAVFAC Drawing #12522858.