EROSION & SEDIMENT CONTROL/SWPPP NOTES

STORM WATER POLLUTION PREVENTION PLAN NOTES

1. STORM WATER POLLUTION PREVENTION PLAN (SWPPP) CONSTITUENTS INCLUDE:
   A. APPROVED DRAWINGS
   B. (NOI) NOTICE OF INTENT
   C. (CGP) NORTH CAROLINA NPDES GENERAL PERMIT FOR STORM WATER DISCHARGES
   D. CGP COVERAGE LETTER FROM NCDENR
   E. NCDENR, EPA, TRIBAL OR LOCAL AGENCY APPROVAL OF SEDIMENT AND EROSION PLANS,
   F. GRADING PLANS OR STORM WATER MANAGEMENT PLANS
   G. OPERATOR OF A MUNICIPAL SEPARATE STORM SEWER SYSTEM (MS4) APPROVAL

2. OPERATOR OF DAY TO DAY SITE ACTIVITIES (ODSA)
   A. THE PRIME CONTRACTOR SHALL SHALL BE RESPONSIBLE FOR ALL ODSA RESPONSIBILITIES IDENTIFIED HEREIN AND AS IDENTIFIED IN THE CGP.

3. MAINTAIN SWPPP ON SITE
   A. THE CONTRACTOR SHALL MAINTAIN THE SWPPP ON SITE AND ALL CONSTITUENTS AT ALL TIMES FOR USE OF ALL THOSE IDENTIFIED AS HAVING RESPONSIBILITY UNDER THE SWPPP WHENEVER THEY ARE ON THE CONSTRUCTION SITE AND FOR USE BY INSPECTING OFFICIALS.

4. SWPPP DURATION
   A. THE CONTRACTOR SHALL IMPLEMENT AND MAINTAIN THE SWPPP AS WRITTEN FROM THE COMMENCEMENT OF THE CONSTRUCTION ACTIVITY UNTIL FINAL STABILIZATION IS COMPLETE.

5. SWPPP AREA OF COVERAGE
   A. TOTAL PROJECT AREA 2.36 ACRES
   B. TOTAL DISTURBED AREA 2.36 ACRES
   C. THIS SWPPP APPLIES AND IS LIMITED TO AREAS OF CONSTRUCTION IDENTIFIED IN THE APPROVED DRAWINGS.

6. PRE CONSTRUCTION CONFERENCE
   I. PRIOR TO ANY CONSTRUCTION ACTIVITY, THE CONTRACTOR SHALL SCHEDULE & ORGANIZE AN ON-SITE PRE-CONSTRUCTION CONFERENCE. THE CONTRACTOR SHALL ENSURE THAT ALL PERSONS THAT WILL BE CONDUCTING LAND DISTURBING ACTIVITY ARE IN ATTENDANCE.
   II. THE CONTRACTOR SHALL SUBMIT INSPECTION REPORTS AS REQUIRED BY NCDENR.
   IV. THE CONTRACTOR WILL PREPARE MINUTES OF THE SWPPP PRE-CONSTRUCTION CONFERENCE AND WILL PROVIDE THOSE TO THE CONTRACTING OFFICER WITHIN 7 DAYS OF THE SWPPP PRE-CONSTRUCTION CONFERENCE.

7. ALLOWABLE NON STORM WATER DISCHARGES
   A. THE CONTRACTOR IS AUTHORIZED FOR THE FOLLOWING NON-STORM WATER DISCHARGES, PROVIDED THE NON-STORM WATER COMPONENT OF THE DISCHARGE IS IN COMPLIANCE WITH THE CGP.
   I. DISCHARGES FROM FIRE FIGHTING ACTIVITIES.
   II. FIRE HYDRANT FLUSHINGS.
   III. WATER USED TO WASH VEHICLES WHERE DETERGENTS ARE NOT USED.
   IV. WATER USED TO CONTROL DUST IN ACCORDANCE WITH THE CGP.
   V. POTABLE WATER INCLUDING UNCONTAMINATED WATER LINE FLUSHINGS.
   VI. ROUTINE EXTERNAL BUILDING WASH DOWN THAT DOES NOT USE DETERGENTS.
   VII. PAVEMENT WASH WATERS WHERE SPILLS OR LEAKS OF TOXIC OR HAZARDOUS MATERIALS HAVE NOT OCCURRED AND WHERE DETERGENTS ARE NOT USED.
   VIII. UNCONTAMINATED AIR CONDITIONING OR COMPRESSOR CONDENSATE.
   IX. UNCONTAMINATED GROUND WATER OR SPRING WATER
   X. FOUNDATION OR FOOTING DRAINS WHERE FLOWS ARE NOT CONTAMINATED WITH PROCESS MATERIALS SUCH AS SOLVENTS.
   XI. UNCONTAMINATED EXCAVATION DEWATERING.

8. CONSTRUCTION WASTE MATERIALS
   A. THE CONTRACTOR SHALL PREVENT THE DISCHARGE OF ALL BUILDING/CONSTRUCTION MATERIALS OR OTHER SIMILAR MATERIALS TO SURFACE WATERS OF THE STATE THROUGH THE USE OR ROLL-OFF CONTAINERS INTENDED FOR THE COLLECTION OF SUCH MATERIALS. ANY OTHER MEANS SHALL BE SUBMITTED BY THE OPERATOR AS AN AMENDMENT TO THE SWPPP AND APPROVED BY NCDENR PRIOR TO INITIATION.

9. SANITARY FACILITIES
   A. ALL PERSONNEL INVOLVED WITH CONSTRUCTION ACTIVITIES MUST COMPLY WITH STATE AND LOCAL SANITARY OR SEPTIC SYSTEM REGULATIONS. TEMPORARY SANITARY FACILITIES WILL BE PROVIDED AT THE SITE THROUGHOUT THE CONSTRUCTION PHASE. THEY MUST BE UTILIZED BY ALL CONSTRUCTION PERSONNEL AND WILL BE SERVICED BY A COMMERCIAL OPERATOR.

10. CONCRETE WASTE FROM CONCRETE READY-MIX TRUCKS
   A. DISCHARGE OF EXCESS OR WASTE CONCRETE AND/OR WASH WATER FROM CONCRETE TRUCKS WILL BE ALLOWED ON THE CONSTRUCTION SITE, BUT ONLY IN SPECIFICALLY DESIGNATED DIKED AREAS TO PREVENT CONTACT BETWEEN THE CONCRETE AN/OR WASH WATER AND STORM WATER THAT WILL BE DISCHARGED FROM THE SITE.
   B. CURED RESIDUE FROM THE CONCRETE WASHOUT DIKED AREAS SHALL BE DISPOSED IN ACCORDANCE WITH APPLICABLE STATE AND FEDERAL REGULATIONS.
   C. JOBSITE SUPERINTENDENT IS RESPONSIBLE FOR ASSURING THAT THESE PROCEDURES ARE FOLLOWED.

11. MASON'S AREA
   A. CONTRACTOR SHALL IDENTIFY MASON'S AREA ON THE SITE.
   B. TO THE EXTENT PRACTICAL, ALL MASONRY TOOLS, MATERIAL, INCLUDING SAND AND SACKED CEMENT OR MORTAR MATERIALS, AND EQUIPMENT SHALL BE LOCATED WITHIN THE AREA IDENTIFIED.
   C. RUNOFF CONTROL, SUCH AS BERMS OR DIVERSION DITCHES, SILT FENCE, STRAW WATTLES, OR OTHER MEANS OF CONTAINMENT SHALL BE PROVIDED TO PREVENT THE MIGRATION OF STORM WATER POLLUTANTS IN RUNOFF FROM THE MASON'S AREA.
   D. RECEPTACLES FOR DEBRIS AND TRASH DISPOSAL SHALL ALSO BE PROVIDED.

12. FUEL TANKS
   A. TEMPORARY ON-SITE FUEL TANKS FOR CONSTRUCTION VEHICLES SHALL MEET ALL STATE AND FEDERAL REGULATIONS. TANKS SHALL HAVE APPROVED SPILL CONTAINMENT WITH THE CAPACITY REQUIRED BY THE APPLICABLE REGULATIONS. THE TANKS SHALL BE IN SOUND CONDITION FREE OF RUST OR OTHER DAMAGE WHICH MIGHT COMPROMISE CONTAINMENT. FUEL STORAGE AREAS WILL MEET ALL EPA, OSHA AND OTHER REGULATORY REQUIREMENTS FOR SIGNAGE, FIRE EXTINGUISHER, ETC. HOSES, VALVES, FITTINGS, CAPS, FILLER NOZZLES, AND ASSOCIATED HARDWARE SHALL BE MAINTAINED IN PROPER WORKING CONDITION AT ALL TIMES.
   B. A SPILL PREVENTION, CONTROL AND COUNTER MEASURE (SPCC) PLAN MUST BE DEVELOPED IF ABOVE GROUND OIL STORAGE CAPACITY AT THE CONSTRUCTION SITE EXCEEDS 1,320-GALLONS. CONTAINERS WITH A STORAGE CAPACITY OF 55-GALLONS OR LESS ARE NOT INCLUDED WHEN CALCULATING SITE STORAGE CAPACITY. THE GENERAL CONTRACTOR SHALL WORK WITH THE CONTRACTING OFFICER TO DEVELOP AND IMPLEMENT A SPCC PLAN IN ACCORDANCE WITH THE OIL POLLUTION PREVENTION REGULATION AT TITLE 40 OF THE CODE OF FEDERAL REGULATIONS, PART 112, (40 CFR 112).

13. HAZARDOUS MATERIAL MANAGEMENT AND SPILL REPORTING PLAN
   A. ANY HAZARDOUS OR POTENTIALLY HAZARDOUS MATERIAL THAT IS BROUGHT ONTO THE CONSTRUCTION SITE WILL BE HANDLED PROPERLY IN ORDER TO REDUCE THE POTENTIAL FOR STORM WATER POLLUTION. ALL MATERIALS USED ON THIS CONSTRUCTION SITE WILL BE PROPERLY STORED, HANDLED, DISPENSED AND DISPOSED OF FOLLOWING ALL APPLICABLE LABEL DIRECTIONS. MATERIAL SAFETY DATA SHEETS (MSDS) INFORMATION WILL BE KEPT ON SITE FOR ANY AND ALL APPLICABLE MATERIALS.
   B. IN THE EVENT OF AN ACCIDENTAL SPILL, IMMEDIATE ACTION WILL BE UNDERTAKEN BY THE GENERAL CONTRACTOR TO CONTAIN AND REMOVE THE SPILLED MATERIAL. ALL HAZARDOUS MATERIALS WILL BE DISPOSED OF BY THE CONTRACTOR IN THE MANNER SPECIFIED BY FEDERAL, STATE AND LOCAL REGULATIONS AND BY THE MANUFACTURER OF SUCH PRODUCTS. AS SOON AS POSSIBLE, THE SPILL WILL BE REPORTED TO THE APPROPRIATE AGENCIES. AS REQUIRED UNDER THE PROVISIONS OF THE CLEAN WATER ACT, ANY SPILL OR DISCHARGE ENTERING WATERS OF THE UNITED STATES WILL BE PROPERLY REPORTED. THE GENERAL CONTRACTOR WILL PREPARE A WRITTEN RECORD OF ANY SPILL OF PETROLEUM PRODUCTS OR HAZARDOUS MATERIALS IN OWNER WITHIN 24-HOURS OF THE OCCURRENCE OF THE SPILL. A SPILL REPORT FORM IS LOCATED IN APPENDIX F.
   C. ANY SPILLS OF PETROLEUM PRODUCTS OR HAZARDOUS MATERIALS IN EXCESS OF REPORTABLE QUANTITIES AS DEFINED BY EPA OR THE STATE OR LOCAL AGENCY REGULATIONS, SHALL BE IMMEDIATELY REPORTED TO THE EPA NATIONAL RESPONSE CENTER (1-800-424-8802). THE REPORTABLE QUANTITY FOR HAZARDOUS MATERIALS CAN BE FOUND IN 40 CFR 302.

   IN ORDER TO MINIMIZE THE POTENTIAL FOR A SPILL OF PETROLEUM PRODUCT OR HAZARDOUS MATERIALS TO COME IN CONTACT WITH STORM WATER, THE FOLLOWING STEPS WILL BE IMPLEMENTED.

   A. ALL MATERIALS WITH HAZARDOUS PROPERTIES WILL BE STORED IN A SECURE LOCATION, UNDER COVER, WHEN NOT IN USE.
   B. THE MINIMUM PRACTICAL QUANTITY OF ALL SUCH MATERIALS WILL BE KEPT ON THE JOB SITE AND SCHEDULED FOR DELIVERY AS CLOSE TO TIME OF USE AS PRACTICAL.
   C. A SPILL CONTROL AND CONTAINMENT KIT WILL BE PROVIDED AT THE STORAGE SITE.
   D. ALL OF THE PRODUCT IN A CONTAINER WILL BE USED BEFORE THE CONTAINER IS DISPOSED OF. ALL SUCH CONTAINERS WILL BE TRIPLE RINSED, WITH WATER PRIOR TO DISPOSAL. THE RINSE WATER USED IN THESE CONTAINERS WILL BE DISPOSED OF IN A MANNER IN COMPLIANCE WITH STATE AND FEDERAL REGULATIONS AND WILL NOT BE ALLOWED TO MIX WITH STORM WATER DISCHARGES.
   E. ALL PRODUCTS WILL BE STORED IN AND USED FROM THE ORIGINAL CONTAINER WITH THE ORIGINAL PRODUCT LABEL.
   F. ALL PRODUCTS WILL BE USED IN STRICT COMPLIANCE WITH INSTRUCTIONS ON THE PRODUCT LABEL.
   G. THE DISPOSAL OF EXCESS OR USE 3D PRODUCTS WILL BE IN STRICT COMPLIANCE WITH INSTRUCTIONS ON THE PRODUCTS LABEL.

14. BEST MANAGEMENT PRACTICE (BMP) MAINTENANCE
   A. IF SITE INSPECTIONS IDENTIFY BMP'S THAT ARE NOT OPERATING EFFECTIVELY, THE CONTRACTOR SHALL CONDUCT MAINTENANCE AS SOON AS PRACTICAL AND BEFORE THE NEXT STORM EVENT.
   B. IF SITE INSPECTIONS IDENTIFY A NEED, THE CONTRACTOR SHALL MODIFY BMP'S OR PROVIDE ADDITIONAL BMP'S AS NECESSARY TO COMPLY WITH THE REQUIREMENTS OF THIS PERMIT AND/OR NC'S WATER QUALITY STANDARDS. IMPLEMENTATION SHALL BE BEFORE THE NEXT STORM EVENT WHERE PRACTICAL. IF IMPLEMENTATION BEFORE THE NEXT STORM EVENT IS IMPRACTICAL, THE SITUATION MUST BE DOCUMENTED IN THE SWPPP AND ALTERNATIVE BMP'S MUST BE IMPLEMENTED AS SOON AS PRACTICAL.

15. INSPECTIONS
   A. RESPONSIBILITY - THE CONTRACTOR IS RESPONSIBLE FOR ALL INSPECTIONS.
   B. INSPECTION INTERVALS
      I. WEEKLY - AFTER CONSTRUCTION BEGINS, THE CONTRACTOR SHALL INSPECT THE SITE AND ALL BMP'S AT LEAST ONCE EVERY 7 DAYS AND AFTER EVERY RAIN EVENT.
      II. MONTHLY - AFTER TEMPORARY STABILIZATION IS COMPLETE, THE CONTRACTOR SHALL INSPECT THE SITE AND ALL BMP'S AT LEAST ONCE PER MONTH.
   C. INSPECTION AREAS - INSPECTIONS SHALL INCLUDE:
      I. ALL AREAS OF THE SITE DISTURBED BY CONSTRUCTION ACTIVITY
      II. ALL AREAS USED FOR STORAGE OF MATERIALS THAT ARE EXPOSED TO PRECIPITATION.
   D. INSPECTOR QUALIFICATION - INSPECTORS SHALL BE:
      I. A QUALIFIED INSPECTOR CERTIFIED THROUGH A CONSTRUCTION SITE INSPECTOR COURSE APPROVED BY NCDENR.
      II. AN INDIVIDUAL WITH A PROFESSIONAL ENGINEERING REGISTRATION.
   E. INSPECTORS SHALL INSPECT FOR:
      I. EVIDENCE/POTENTIAL OF POLLUTANTS ENTERING THE STORM WATER SYSTEM.
      II. PROPER OPERATION OF SEDIMENTATION AND EROSION CONTROL MEASURES BEST MANAGEMENT PRACTICES (BMP'S)
      III. DISCHARGE LOCATIONS TO MEASURE EFFECTIVENESS OF EROSION CONTROL MEASURES
      IV. CONSTRUCTION ENTRANCES FOR EVIDENCE OF OFF-SITE SEDIMENT TRACKING

16. INSPECTION REPORTS
   A. WEEKLY INSPECTION REPORTS - THE CONTRACTOR SHALL DOCUMENT ALL INSPECTIONS WITH A REPORT.
      I. WEEKLY INSPECTION REPORT CONTENTS -
         1. INSPECTION DATE
         2. INSPECTOR NAME
         3. INSPECTOR TITLE
         4. INSPECTOR QUALIFICATION
         5. WEATHER INFORMATION SINCE LAST INSPECTION OR SINCE CONSTRUCTION ACTIVITY STARTED:
            A. ESTIMATED START TIME OF EACH STORM EVENT
            B. ESTIMATED DURATION OF EACH STORM EVENT
            C. ESTIMATED RAINFALL AMOUNT IN INCHES OF EACH STORM EVENT
            D. DESCRIPTION OF DISCHARGES KNOWN TO OCCUR
         6. DESCRIPTION OF DISCHARGES OCCURRING AT TIME OF INSPECTION
         7. LOCATION(S) OF DISCHARGES OF SEDIMENT OR OTHER POLLUTANTS FROM THE SITE
         8. LOCATION(S) OF BMP'S THAT NEED MAINTENANCE
         9. LOCATION(S) OF BMP'S THAT FAILED TO OPERATE AS DESIGNED OR PROVED INADEQUATE FOR A PARTICULAR LOCATION.
         10. LOCATION(S) WHERE ADDITIONAL BMP'S ARE NEEDED THAT DID NOT EXIST AT THE TIME OF INSPECTION.
         11. CORRECTIVE ACTION REQUIRED INCLUDING ANY CHANGES TO THE SWPPP NECESSARY AND IMPLEMENTATION DATES.
   B. MONTHLY SITE INSPECTION REPORT
      I. MONTHLY SITE INSPECTION REPORT CONTENTS
         1. SUMMARY OF WEEKLY INSPECTION REPORTS FOR THE MONTH.
         2. LISTING ALL DEFICIENCIES WITH:
            A. DATE OF DISCOVERY
            B. NAME, ADDRESS, TELEPHONE NUMBER OF PARTY RESPONSIBLE FOR CORRECTIVE ACTION
            C. STATEMENT WHETHER THIS DEFICIENCY WAS PREVIOUSLY LISTED IN A MONTHLY REPORT
         3. LISTING OF CORRECTIVE ACTIONS TAKEN WITH DATE.
         4. STATEMENT ON WHETHER SWPPP WAS UPDATED TO DEAL WITH DEFICIENCIES
         5. COPY OF EACH INSPECTION REPORT CONDUCTED THAT MONTH AS AN APPENDIX.
      II. THE CONTRACTOR SHALL PREPARE AND SUBMIT MONTHLY REPORTS (ORIGINAL & ONE COPY) TO NCDENR AS REQUIRED.
      IV. UNTIL CONSTRUCTION STARTS, THE CONTRACTOR SHALL REPORT THAT CONSTRUCTION ACTIVITY HAS NOT STARTED.
      V. THE CONTRACTOR SHALL SUBMIT MONTHLY REPORTS UNTIL THE NOTICE OF TERMINATION IS SUBMITTED TO NCDENR.

   C. INSPECTION REPORT RECORDS -
      I. ALL INSPECTION REPORTS SHALL BE ADDED TO THE SWPPP AND MAINTAINED IN ACCORDANCE WITH RECORD REQUIREMENTS.
      II. ONCE A DEFINABLE AREA HAS BEEN FINALLY STABILIZED, THE CONTRACTOR SHALL MARK THIS ON THE SWPPP AND NO FURTHER SWPPP OR INSPECTION REQUIREMENTS APPLY TO THAT PART OF THE SITE.

17. ACTIVITY LOG
   A. THE CONTRACTOR SHALL RECORD AND MAINTAIN WITH THE SWPPP AN ACTIVITY LOG OF THE FOLLOWING:
      I. START DATES OF MAJOR GRADING ACTIVITIES
      II. TEMPORARY CEASE DATES OF PORTIONS OF THE SITE WHERE CONSTRUCTION HAS STOPPED FOR MORE THAN 14 DAYS.
      III. START DATES WHEN STABILIZATION MEASURES ARE INITIATED.

18. RECORDS
   A. AFTER RECEIVING FINAL APPROVAL AND AFTER FINAL STABILIZATION IS COMPLETE, THE CONTRACTOR SHALL SUPPLY THE OWNER/OPERATOR WITH ALL SWPPP DOCUMENTATION.
   B. THE OWNER/OPERATOR SHALL MAINTAIN ALL SWPPP DOCUMENTATION FOR A PERIOD OF 3 YEARS FOLLOWING FINAL STABILIZATION.

19. SWPPP AMENDMENTS
   A. THE CONTRACTOR SHALL AMEND THE SWPPP IN ACCORDANCE WITH THE REQUIREMENTS OF THE CGP WHEN:
      I. THERE IS A CHANGE IN DESIGN, CONSTRUCTION, OPERATION, OR MAINTENANCE AT THE CONSTRUCTION SITE THAT WILL CAUSE OR HAVE THE POTENTIAL TO CAUSE OR CONTRIBUTE TO VIOLATIONS TO NCDENR'S WATER QUALITY STANDARDS.
      II. INSPECTIONS BY SITE OR REGULATORY STAFF DETERMINE THAT THE SWPPP IS INEFFECTIVE.
      III. INSPECTIONS REQUIRED MODIFIED OR ADDITIONAL BMP'S.
      IV. ALL SWPPP AMENDMENTS MUST BE IAW THE CGP AND COMPLETE WITH 7 CALENDAR DAYS OF INSPECTION.
   B. ALL AMENDMENTS TO THE SWPPP MUST BE ACKNOWLEDGED BY CONTRACTORS AND SUBCONTRACTORS.

20. ADDITIONAL SWPPPS
   A. FOR ANY STORM DRAINAGE OR OTHER DISCHARGE NOT SPECIFICALLY INCLUDED IN THIS SWPPP, THE CONTRACTOR SHALL PREPARE, SUBMIT AND OBTAIN APPROVAL FOR A SEPARATE SWPPP TO COVER THE PROPOSED ACTIVITY PRIOR TO ENGAGING IN THE PROPOSED ACTIVITY. THESE ACTIVITIES MAY INCLUDE BUT ARE NOT LIMITED TO DEDICATED ASPHALT PLANTS, DEDICATED CONCRETE PLANTS, ETC.
   B. THE CONTRACTOR SHALL ENSURE THAT ANY ADDITIONAL SWPPP'S DO NOT COMPROMISE OTHER RELATED SWPPP'S FOR THE PROJECT.

21. INDUSTRIAL DISCHARGES
   A. THIS SWPPP DOES NOT IN ANY WAY AUTHORIZE STORMWATER DISCHARGES FROM INDUSTRIAL ACTIVITY.

22. NOTICE OF TERMINATION (NOT)
   A. WITHIN 30 DAYS OF ACHIEVING FINAL STABILIZATION OF THE ENTIRE SITE, THE CONTRACTOR SHALL SUBMIT A NOTICE OF TERMINATION IAW THE CGP REQUIREMENTS. FINAL STABILIZATION IS DEFINED AS A MINIMUM OF 70% PERMANENT COVER ON 100% OF THE SITE.

SEDIMENT AND EROSION CONTROL SHALL BE STRICTLY ENFORCED

NORTH CAROLINA PROFESSIONAL SEAL 027779 ENGINEER LAWRENCE K. BARTHELEMY, IV

US ARMY CORPS OF ENGINEERS SAVANNAH

SYMBOL	DESCRIPTION	DATE	BY

DESIGNED BY: JDG | CKD BY: LKB
DWN BY: JDG | SUBMITTED BY: LKB
FILE NAME: BRNC-610.DWG
SIZE: 24x22 | PLOT SCALE: NOT TO SCALE
DATE: 25 JAN 2010
SOLICITATION NO.: W912HN-09-R-0018
CONTRACT NO.:
CATEGORY CODE: 730-46-01
PLOT DATE:

U. S. ARMY ENGINEER DISTRICT CORPS OF ENGINEERS SAVANNAH DISTRICT

LS3P ASSOCIATES LTD. 205 ½ KING STREET CHARLESTON, SC. 29401

ALBRITTON JUNIOR HIGH SCHOOL ADDITION
FT BRAGG NORTH CAROLINA

SWPPP/ EROSION CONTROL NOTES

PLATE REFERENCE NUMBER C-720
SHEET 25